# **HP-SHIVA PRF: Updated Procurement Plan**

#### A. Basic Data

	Basic Data				
Project Name:Himachal Pradesh Subtropical Project	Horticulture, Irrigation and Value	Addition Readiness			
Project Number:53189-001	Approval Number:6036				
Country: India	Executing Agency: Department of	of Horticulture (DoH)			
Project Procurement Classification: N/A	Implementing Agency: Department of Irrigation and				
Procurement Risk: Medium	Public Health (DIPH) and Depart (DoH)	tment of Horticulture			
Project Financing Amount: \$ 12.5 Million ADB Financing:  Loan \$ 10.00 Million Non-ADB Financing: Government: \$ 2.5Million	Project Closing Date:31/12/2022				
Date of First Procurement Plan 27/05/2020	Date of this Procurement Plan: 3	80-04-2022			
Procurement Plan Duration: 24 months	Advance contracting: Yes	e-Procurement:Yes			

## B. Methods, Review and Procurement Plan

Except as the Asian Development Bank (ADB) may otherwise agree, the following methods shall apply to procurement of goods, works, non-consulting services, and consulting services.

Procurement of Goods, Works and Nonconsulting Services											
Method	Comments										
Open Competitive Bidding with	Local contractors are experienced, and the local market is										
national advertising for works	competitive.										
	DOH and DIPH to procure OCB works using e-Procurement system.										
	The e-Procurement system only allows the bidding procedure of										
	1S2E as per the state procurement guidelines.										
	The first draft English version of the procurement documents should										
	be submitted for ADB review and approval regardless of the										
	estimated contract amount. ADB-approved documents to be used as										
	a model for subsequent OCB with national advertising for works with										
	post review.										
Request for quotations (RFQ)	Plant materials and equipment, agriculture input, furniture, office and										
for goods and non-consulting	agriculture testing equipment are readily available in local market.										
services	The first draft English version of the procurement documents should										
	be submitted for ADB review and approval regardless of the										
	estimated contract amount. ADB-approved documents to be used as										
	a model for subsequent RFQ for goods and non-consulting services.										
Direct Contracting	Under special circumstances that are detailed in the <i>Procurement</i>										
	Regulations for ADB Borrowers, direct contracting may be										
	considered. Proposal for direct contracting needs ADB approval with										
	sufficient justification.1										

<sup>&</sup>lt;sup>1</sup>Procurement Regulations for ADB Borrowers: Goods, Works, Nonconsulting and Consulting Servies is accessible at: https://www.adb.org/sites/default/files/procurement-regulations-adb-borrowers.pdf

	Consulting Services
Method	Comments
OCB - National advertisement, Quality and	To be used for National/International and for Firm/Individual Consultants.
Cost Based Selection (QCBS)	Evaluation methodology – Quality:Cost Ratio 90:10
	DOH and DIPH will recruit all consultants.
Consultant's Qualifications based Selection (CQS)	DOH will recruit as proposed in the Procurement Plan
Individual Consultant Selection (ICS)	DOH and DIPH will recruit all consultants.
Least-cost Selection (LCS)	Well-established practices and standards exist for auditing and construction supervision.
Single source selection (SSS)	Under special circumstances that are detailed in the <i>Procurement Regulations for ADB Borrowers</i> , single source selection or direct contracting may be considered. Proposal for single source selection needs ADB approval with sufficient justification.

## C. Lists of Active Procurement Packages (Contracts) (1USD=75.826 rupee)

The following table lists goods, works, nonconsulting, and consulting services contracts for which the procurement activity is either ongoing or is in advanced planning staging and expected to commence soon

Goods, Works, and Non-Consulting Services									
Package Number	General Description	Estimated Value (\$)	Procurement Method	Review	Bidding Procedure	Advertisement Date (Quarter, year)	Comments		
G5 (A)	Balance <b>Equipment</b> and Materials, PMU Field Equipment	14,505  (as per balance estimate for entire package)	RFQ-National	Prior	RFQ	Q1 2022	Bids received on 6 April 2022. Evaluation in progress.  This includes only the balance equipment which could not be procured in the earlier tendering process due to no bids being received for some equipment. Items included in this revised tender are (i) 10 units of Desktop – All in One (ii) 4 units of Printer/Scanner/Copier – Colour		
G5 (B)	Office Furniture	1,97,821	RFQ-National	Prior	RFQ	Q2 2022	Requirements identified and RFQ document has been finalized for submission to ADB for review.		
G7	IEC Materials (Information, Education and Communication)	30,000	RFQ National (proposed)	Post	RFQ National	Q1 2022	IEC material like publicity material, literature, pamphlets, adverstisement etc. Specific Procurement needs and quantities wil be finalized through discussions after the IEC Firm has mobilized on the job.		

ADB = Asian Development Bank, CHDMA = Community horticulture production and marketing association, CMS = Consultant Management Service, CS = consulting services, DIPH = Department of Irrigation and Public health, DOH = Department of Horticulture, OCB = open competitive bidding, PMU = Project Management Unit, Q = quarter, QCBS = Quality and Cost Based Selection, RFQ = request for quotation

Consulti	ng Services						
Package Number	General Description	Estimated Value (\$)	Selection Method	Review	Type of Proposal	Advertisement Date (Quarter, year)	Comments
CS2	Procurement Specialists for DIPH (2 Nos) and DoH (2 Nos)	96,000	ICS	Post	Eol/CV	Q2 2022	ToRs sent to ADB
CS2	Social Safeguards and Gender (Replacement candidate)	30,000	ICS	Post	Eol/CV	Q2 2022	Revised ToR is under finalization
CS5	DOH / DIPH capacity building	105,000	SSS Proposed (subject to ADB approval of procuemenr method	Prior		Q2 2022	USD 75,000 for overseas exposure visit in the horticulturally advanced countries – ADB member countries. (subject to ADB approval)  It is proposed that this overseas exposure visit (for arounf 5 to 8 officials - from DoH/DIPH) be organized through a government accredited but independent agency with experience in conducting and arranging similar activities for governmental departments and governmental institutions. Since the nature of the scope of services to be provided (i.e. organizing and coordinating the overseas exposure visit program at reputed technical institutions) is quite specific and unique in nature, this activity cannot be subject to any competitive bidding procedure and SSS through a government accredited external agency with specific experience in this type of activity is the most appropriate option.  USD 30,000 for farmer capacity building support my PMU/PIU (DOH) for field demonstration, on site trainings, farmers hand holding etc.
CS6	Various government studies	93,000 (depending upon needs)	ICS	Prior			3 Studies identified (1) Carbon Footprint and carbon credits in fruit crops (1 specialist

CS12	Design and	200,000	SSS	Prior	STP	Q1 2022	- national)  (2) Studies on Nematode, fruit flies, and other major pests & diseases in subtropical fruit crops (2 specialists, 1 for Nematode and innsects, and 1 for diseases, both national  (3) Climate change impact on subtropical horticulture.(1 specialist – national)  ToR's to be prepared Technical and Fianacial
0312	Development of HPSHIVA MIS/GIS Website and Integration with eUdyan Website	200,000	330	THO	311	Q1 2022	Evaluation Report sent to ADB
CS13	IEC Design and Development (Information, Education & Communications)	100,000	CQS	Prior	EOI	Q2 2022	TOR sent to ADB  Development and designing of IEC interventions like slogans, jingles, pamphlets, leaflets, adverstisement for audio visual aids, farmers production knowledge material, cooperative business development support etc.

BTP = Biodata technical proposal, CHDMA = Community horticulture production and marketing association, CQS = Selection based on Consultant's Qualification, DIPH = Department of Irrigation and Public Health, DOH = Department of Horticulture, EOI = expression of interest, HP-SHIVA = Himachal Pradesh Sub-tropical Horticulture, Irrigation and Value Addition Project, ICS = individual consultant selection, PMU = project management unit, Q = quarter, QCBS = quality- and cost-based selection; RFQ = request for quotation, SSS = single source selection, STP = simplified technical proposal.

## D. Lists of Awarded and On-going, and Completed Contracts

The following table lists the awarded and on-going contracts, and completed contracts contracts for goods, works, nonconsulting, and consulting services.

#### 1. Awarded and On-going Contracts

Goods, V	Works, and Nor	n-Consultii	ng Service	es				
Packag e Numbe r	General Description	Estimate d Value	Awarde d Contrac t Value (\$)	Awarded Contract Value (INR)	Procureme nt Method	Advertiseme nt Date (quarter/ year)	Date of ADB Approv al Contrac t Award <sup>2</sup>	Comments 3

<sup>&</sup>lt;sup>2</sup>ADB NOL date

<sup>&</sup>lt;sup>3</sup>Contractor's name

CW1	Irrigation	800,000	726,920	5,51,19,419	OCB-	Q4 2020	13-Nov-	M/S Unipro
CVVI	Scheme	000,000	120,920	3,31,13,413	National	Q4 2020	20	Techno
	Mandi - Intake							Infrastructur
	Works, Pump							e Pvt. Ltd
	House,			5,39,17,397				
	Pumping			awarded +				E a at a at
	Machinery, Collection			12,02,022 Variation				Expected date of
	Tank, Sump			variation				completion
	Well, Main							31.3. 2022
	Delivery Tank,							
	HDPE							
	Distribution							
	System, Supply of							
	Power							
	(Including							
	Solar Power),							
	Metering							
CW2	System	220.000	470 740	4 20 00 427	OCB-	04.2020	13-Nov-	M/s Degree
CVVZ	Irrigation Scheme	230,000	172,713	1,30,96,137	National	Q4 2020	20	M/s Dogra Constructio
	Hamirpur -			Awarded	National		20	n Company
	Approach			1,49,92,839				. ,
	Path, Duckbill			-18,96,702				Expected
	Headweir,			negative variation				date of
	Main Storage Tank, Sump							completion 31.3. 2022
	well, Main							31.3. 2022
	Delivery Tank,							
	Office for							
	WUA, Rising							
	Main, Pumping							
	Machinery, HDPE							
	Distribution							
	System,							
	Supply of							
CW3	Power Irrigation	500,000	547,508	4,15,15,338	OCB-	Q4 2020	13-Nov-	M/s Punjab
CVV3	Scheme	300,000	347,300	4,13,13,336	National	Q4 2020	20	Irrigation
	Bilaspur -			3,58,42,086	rational			and Farms
	Intake Works,			awarded +				Solutions
	Headweir,			56,73,252				Dakha
	Sedimentation Tank,			Variation				Expected
	Reinforcement							date of
	Cement							completion
	Concrete Box							31.3. 2022
	Chamber,							
	Office for WUA, Pump							
	House,							
	Pumping							
	Machinery,							
	Main Storage							
	Tank, Sump							
	Well, Main Delivery Tank,							
	HDPE							
	Distribution							
	System,							
	Providing &							
	Fixing							
	Automatic Rope Pulley							
	arrangement							

with water sensor, Clarifloccoulato
Clarifloccculato
Reinforcement   Cement   Concrete Dyke   CW4   Irrigation   Scheme   Kangra - Approach   Path, Storage   Tank, Desilting   Tank, Sedimentation   Tank, Main   Delivery Tank, Reinforcement   Concrete Main   Channel, Road   Crossing, HDPE   Distribution   System, Supply of Power (Including Solar Power, Rising Main, Pumping Machinery   CW6   Water storage tanks and drip irrigation   Systems   S07,689   2,33,30,822   2,20,20,102award ed + 13,10,720   Solar Power   Solar Power   Concrete Mis   Chanks and drip irrigation   Solar Power   CW6   CW6   CW6   CW6   CW6   CW6   CW7   CW6   CW7   CW
Cement   Concrete Dyke
Concrete Dyke
CW4
Rangra - Approach
Approach Path, Storage Tank, Desilting Tank, Desilting Tank, Sedimentation Tank Main Delivery Tank, Reinforcement Concrete Main Channel, Road Crossing, HDPE Distribution System, Supply of Power (Including Solar Power, Rising Main, Pumping Machinery  CW6 Water storage tanks and drip irrigation systems  Lot 1- Modular Water Storage Tanks  Approach 4,36,56,814 awarded + 17,45,793 Variation  Solutions  Expected date of completic 31.3. 202  8 Ay 17,45,793 Variation  Expected date of completic 31.3. 202  8 Ay 17,45,793 Variation  Completic 31.3. 202  8 Ay 1,45,66,841 OCB-National Approach Systems  CV6 Water storage tanks and drip irrigation systems  307,689 2,33,30,822 7-Dec-20 Engineer M/s Pal Engin
Path, Storage Tank, Desilting Tank, Sedimentation Tank, Main Delivery Tank, Reinforcement Cement Concrete Main Channel, Road Crossing, HDPE Distribution System, Supply of Power (Including Solar Power, Rising Main, Pumping Machinery   CW6 Water storage tanks and drip irrigation systems  S07,689  2,33,30,822  2,20,20,102award ed + 17,45,793 Variation  Rexpected date of completic 31.3. 202  Expected date of completic 31.3. 202   CM6  Expected date of completic 31.3. 202   A 1.6,66,841  OCB- National  OCB- National  7-Dec- 20 Expected date of completic 31.3. 202  Expected date of completic 31.3. 202  A 1.6,66,841  OCB- National  OCB- National  OCB- National  A 1.6,66,841  OCB- National
Tank, Sedimentation Tank, Main Delivery Tank, Reinforcement Cement Concrete Main Channel, Road Crossing, HDPE Distribution System, Supply of Power (Including Solar Power, Rising Main, Pumping Machinery  CW6 Water storage tanks and drip irrigation systems  307,689 2,33,30,822 2,20,20,102award ed + 13,10,720  Variation  Variation  Variation  date of completic 31.3. 202  At 1.6.66,841  OCB- National  7-Dec- 20 Engineer M/s GVM Engineer M/s Pal Engineer Joint
Sedimentation Tank, Main Delivery Tank, Reinforcement Cement Concrete Main Channel, Road Crossing, HDPE Distribution System, Supply of Power (Including Solar Power, Rising Main, Pumping Machinery  CW6  Water storage tanks and drip irrigation systems  307,689 2,33,30,822 2,20,20,102award ed + 13,10,720  completic 31.3. 202  completic 31.3. 202  All Completic 31.3. 202  completic 31.3. 202  All Completion 31.
Tank, Main   Delivery Tank,   Reinforcement   Cement   Concrete Main   Channel, Road   Crossing,   HDPE   Distribution   System,   Supply of   Power   (Including   Solar Power,   Rising Main,   Pumping   Machinery
Reinforcement Cement Cement Concrete Main Channel, Road Crossing, HDPE Distribution System, Supply of Power (Including Solar Power, Rising Main, Pumping Machinery  CW6 Water storage tanks and drip irrigation systems  307,689 2,33,30,822  Lot 1- Modular Water Storage Tanks  307,689 2,20,20,102award ed + 13,10,720  Rising Main Pumping National  7-Dec- Power Rising Main Rising M
Cement Concrete Main Channel, Road Crossing, HDPE Distribution System, Supply of Power (Including Solar Power, Rising Main, Pumping Machinery  CW6 Water storage tanks and drip irrigation systems  307,689 2,33,30,822 Lot 1- Modular Water Storage Tanks  307,689 2,20,20,102award ed + 13,10,720  TOB- National  7-Dec- 20 Engineer W's GVM Engineer W's Pal Engineer Joint
Concrete Main Channel, Road Crossing, HDPE Distribution System, Supply of Power (Including Solar Power, Rising Main, Pumping Machinery
Crossing, HDPE   Distribution   System, Supply of Power (Including Solar Power, Rising Main, Pumping Machinery   Machinery   CW6   Water storage tanks and drip irrigation systems   307,689   2,33,30,822   2,20,20,102award ed + 13,10,720   CW6   Crossing, HDPE   Distribution   CW6
HDPE
Distribution System, Supply of Power (Including Solar Power, Rising Main, Pumping Machinery  CW6 Water storage tanks and drip irrigation systems  307,689 2,33,30,822 Lot 1- Modular Water Storage Tanks  307,689 2,33,30,822 2,20,20,102award ed + 13,10,720  R/S GVM Engineer M/s Pal Engineer Joint
System,   Supply of   Power (Including   Solar Power,   Rising Main,   Pumping   Machinery
Power (Including Solar Power, Rising Main, Pumping Machinery   CW6   Water storage tanks and drip irrigation systems   307,689   2,33,30,822   7-Decton Mys GVM Engineer Water Storage Tanks   Tanks   Engineer Haj,10,720   Tanks
(Including Solar Power, Rising Main, Pumping Machinery       4,16,66,841       OCB-National         CW6       Water storage tanks and drip irrigation systems       690,000       549,457       4,16,66,841       OCB-National         Lot 1- Modular Water Storage Tanks       307,689       2,33,30,822       7-Dec-National       W/s GVM Engineer M/s Pal Engineer Joint
Rising Main,   Pumping   Machinery
Pumping   Machinery
Machinery   CW6   Water storage tanks and drip irrigation systems   307,689   2,33,30,822   2,20,20,102award ed + 13,10,720   4,16,66,841   OCB-National   Q1 2021
tanks and drip irrigation systems  307,689 2,33,30,822  Lot 1- Modular Water Storage Tanks  307,689 2,33,30,822  2,20,20,102award ed + 13,10,720  National N
drip irrigation systems  307,689 2,33,30,822  Lot 1- Modular Water Storage Tanks  307,689 2,33,30,822  7-Dec- M/s GVM Engineer M/s Pal Engineer Joint
Systems   307,689   2,33,30,822   7-Dec-
Lot 1- Modular Water Storage 2,20,20,102award Engineer Tanks 20 Engineer M/s Pal Engineer Joint
Lot 1- Modular Water Storage 2,20,20,102award Engineer Tanks 20 Engineer M/s Pal Engineer Joint
Water Storage 2,20,20,102award ed + Engineer 13,10,720
241,768   1,83,37,019   Lot 2 – Drip
Irrigation 1,55,29,543award 7-Dec- M/s Harv
System ed + 20 Agua Ind
28,07,476 Pvt. Ltd. Variation Expected
date of
completic
G6 <b>Hiring of 190,000 235,190 1,78,33,556</b> RFQ for Q1 2021 2.3.2021 For one
Vehicles-   (Original)   Services   year
Sedan (qty=1) in PP) duration
and seven- seater four- 150,000 upto Apri 2022
wheel drive (Current (extendal
vehicle projecte upto one
(qty=11) d more year till A)
cost)
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1
26,04,558 Chaman

	40.50.550.//	
	13,50,558 (for	
	another one year	
	including price	
	escalation)	
		KishoriLal
	1,02,64,525	
	1,,=,,,,==	
	2,646,239 +	
	13,30,140	
	(variation) +	
	62,88,146 (for	
	another one year	
	including price	
	escalation)	
		Ajay
	49,64,473	Parmar
	20,44,980 +	
	1,60,020	
	(variation)	
	+	
	22,49,478 +	
	5,28,066	
	(expected for	
	another one year	
	including price	
	escalation)	
L		

Consult	ing Services							
Packag e Numbe r	General Description	Estimate d Value (\$)	Awarded Contract Value (\$ equivalen t)	Awarded Contract Value (INR)	Recruitme nt Method	Advertiseme nt Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
CS1	Constructio n Supervision -National	150,000	118,574	89,91,000	LCS			Awarded by DIPH to MSV International
CS2	PMU consultants (7 positions)	800,000	649,857	4,92,76,38 8				
	<ul><li>National,</li><li>individual</li></ul>		79,518	60,29,558 (24	ICS			Suresh Bhoj (FMS)
			104,354	months)	ICS			SushilKumar (CAD)
			163,178	79,12,800 (24 months)	ICS			Jamil Ahmad (GIS)
			77,476	123,73,200 (24 months)	ICS			Deb Majumdar (PMS)
			52,675 + 38,302	58,74,750 (14 months)	ICS			Satyaveer Singh (M&E)
			104,354	39,94,200 (12	ICS			Rita Dey (SS)
			30,000	months) + 29,04,300	ICS			ShailenderMamg

				(variation)		<u> </u>		ain (ESS)
								aiii (LGG)
			27,730	79,12,800 (24 months)	ICS			Sanyog Misra (IEC)
				22,74,780 (6 months)				
				21,02,628				
CS3	Horticulture sector strategy and investment plan 2023-2030 preparation	380,000	371,598	2,81,76,040	QCBS			Awarded by DoH to Ernst & Young LLP
	International and National							
CS4	Packages of Practice (PoPs) developmen t and testing	80,000	87,731	66,52,304	SSS			Awarded by DoHto YSP UHF
CS7	WUA facilitation - National (PRF + 40% areas of the ensuing loan) (PRF including each facilitator at the district level)	800,000	581,076	4,40,60,69 2	QCBS			Awarded by DIPH to Academy of Management Studies
CS8	CHPMA facilitation – marketing and production- group and horticulture commodity cluster development and marketing/Po P training – National (PRF + 40% areas of the ensuing loan)	840,000	740,695	5,61,63,99	QCBS			Awarded by DoHto AFC India Ltd
CS9	HP-SHIVA (ensuing loan) preparation	1,528,27 7	1,528,277	11,58,83,1 51	QCBS		21.10.202 1	Awarded by DOH to JV of GT Bharat LLP and Tata Consulting

	for DOH and DIPH						Engineers
CS10	Internal Auditing- National	20,000	14,426	10,93,860	LCS	17.11.202 1	Awarded by DOH to GSA& Chandra Gupta Associates JV
CS11	WUA Expert	20,000	18,084	13,71,237	ICS		Awarded to Bart Teeuen by DIPH (15,950 Euros)

# 2. Completed Contracts

Goods	and Works								
Packa ge Numb er	General Descriptio n	Estimat ed Value (\$)	Awarded Contract Value (\$ equival ent)	Awarded Contract Value (INR)	Procurem ent Method	Advertise ment Date (quarter/ year)	Date of ADB Appro val of Contra ct Award	Date of Complet ion	Comments
G1	Horticult ure Planting Materials - Guava, Litchi, Pomegran ate, Citrus	350,000	336,260	2,54,97,2 76	RFQ- National	Q2 2020	7 4	40 Aug	M/s A One
	Lot 1 - Citrus (Blood		3,297 50,367	250,000			7-Aug- 20	18-Aug- 20	M/s A One Nursery, Abohar, Punjab
	Red)		10,089	38,19,137 7,65,000			7-Aug- 20	10-Aug- 20	M/s Jain Irrigation Itd., Jalgaon, MH
	Citrus (Valencia) Lot 3		94,954	72,00,000			7-Aug- 20	10-Aug- 20	M/s Jain Irrigation Itd., Jalgaon, MH
	Pomegran ate (Bhagwa)		38,472	29,17,200			7-Aug- 20	11-Aug- 20	M/S Atul Nursery
	Lot 4 - Guava Lot 5-		21,295 33,373	16,14,700 25,30,500			7-Aug- 20		10-Aug-20 M/s Azad Hind, Lucknow
	Guava Lot 6-		14,303	10,84,500			7-Aug- 20		M/s Jain Irrigation ltd., Jalgaon, MH
	Citrus (Westin)		3,989 35,728	3,02,500			2-Sep- 20 M	M/s Jain Irrigation Itd., Jalgaon, MH	
	Citrus (Pera)	10,884	27,09,125 770,500			2-Sep- 20	5-Oct-20 M/s Ja	M/s Jain Irrigation Itd., Jalgaon, MH	
	Citrus (Natal) Lot 9-	Litrus         + 54,755           Jatal)		2-Sep- 20	20 4-Sep-20	Department of Hort. Hoshaipur,			
	Citrus (Jaffa)		1,677	770,550			2-Sep- 20	. 535 23	Punjab  M/s A One Nursery,
	Citrus (Blood Red)		7,869	1,27,143			2-Sep- 20	4-Sep-20	Abohar, Punjab
	Lot 11-			5,96,716					Regional Horticulture

	Litchi							31-Oct-	Research
	(Dehradu n)						2-Sep- 20	20	andTraining Station, Kangra, HP
	Lot 12- Litchi (Calcuttia)						2-Sep- 20		Regional Horticulture Research and Training Station, Kangra, HP
	Lot 13 Pomegran ate (Bhagwa)								M/s Jain Irrigation Itd., Jalgaon, MH
	Lot 14 Citrus (Hamlin)								
G2	Computin g Software	35,000	34,959	26,50,792	Direct Contractin g with developer s or their authorized representa	Q4 2021	9.11.20 21		ESRI India through Authorised Dealer Kaizen Technologies
					tive				Autodesk India through Authorized Dealer Trisita Engineering
G3	Horticultu re input - fertilizer, fungicides, biopesticid	280,000	211,317	1,60,23,3 05	RFQ- National	Q3 2020			
	es, other chemicals		98,470	74,66,550			15- Sep-20		Anirudha Enterprises
	Lot 1 - Farmyard Manure		29,589	22,43,584			24- Nov-20		CM Seeds
	Lot 3- Water Soluble Phosphoro		37,784	28,65,029			24- Nov-20		CM Seeds
	us Lot 4 -		2,816	2,13,520			24-		KarnatkaAgro
	Water Soluble Potassium		7,398 35,262	5,60,900			Nov-20		Soni Enterprise
	Lot 5 – Micronutrie nts		50,202	26,73,720			3- June- 21		TR Solvent Oils
	Lot 6- Copper Oxychlorid e						4-Aug- 2021		
	Lot 7 – Neem powder								

G4	Farm	85,000	65,562	49,71,338	RFQ-	Q3 2020		
	equipmen t				National			
			19,485	14,77,498			21-Oct- 20	Rohini Enterprises
	Lot 1- Knapsack Sprayer		5,066	3,84,159			21-Oct- 20	Rohini Enterprises
	Lot 5- Pruning Secateurs		2,806	2,12,760			21-Oct-	Rohini
	Lot 9 - Spade		1,949	1,47,750			21-Oct- 20	Enterprises
			7,122	5,40,022			21-Oct- 20	Rohini Enterprises
	Lot 10 - Garden Rake		17,069	12,94,290			21-Oct- 21	Sahib D Enterprises
	Power Weeder		12,065	9,14,868				·
	Lot 11- Vermicom						22- Jan-21	Krishma Seeds
	post bed / vermibed						22- Jan-21	SS Storage
	Lot 12- HDPE Drum							
G4A	Farm equipmen t	26,600	26,600	20,16,959	Direct (for additional			
	(additional quantities	8,869	8,869	6,72,498	quantities)			Rohini Enterprises
	Lot 1A- Knapsack Sprayer	2,306	2,306	1,74,850				Rohini Enterprises
	Lot 5A-	1,277	1,277	96,840				·
	Pruning Secateurs	887	887	67,250				Rohini Enterprises
	Lot 9A - Spade	7,769	7,769	5,89,110				Rohini Enterprises
1	1	i l						
	Lot 10 A- Garden Rake	5,492	5,492	4,16,412				Krishma Seeds
	Garden	5,492	5,492	4,16,412				
	Garden Rake  Lot 11A- Vermicom post bed / vermibed  Lot 12A- HDPE	5,492	5,492	4,16,412				Seeds
G5	Garden Rake Lot 11A- Vermicom post bed / vermibed Lot 12A-				RFQ	Q4 2021		Seeds
<b>G</b> 5	Garden Rake  Lot 11A- Vermicom post bed / vermibed  Lot 12A- HDPE Drum	5,492 325,000 (as per original	5,492 112,644 85,013	4,16,412 85,41,392 64,46,222	RFQ	Q4 2021		Seeds

	t	estimat e for entre packag e)	22,736 4,895	17,23,970 3,71,200				Telecom  Himtech Image Solutions  Godrej & Boyce
CW7	Field Preparati on including layout planning, land levelling, pit digging, plastic mulch applicatio n	650,000	698,810	5,29,09,0 86 4,84,03,8 24 awarded+ 45,05,262 ad- measure ment variation	OCB- National	Q3 2020	2-Sep- 20	RandeepCha uhan 21-Sep-20
CW8	Animal proof fencing and installatio n	700,000	695,952 (658,142 awarded + 37,810 variation)	5,27,71,2 00 4,99,04,2 50 awarded+ 28,66,950 Variation	OCB- National	Q3 2020	24- Aug-20	M/s Sai Steel Co. & Consultant- M/s DD Corporation JV 18-Sep-20

Consulting Services									
Package Number	General Description	Estimate d Value (\$)	Awarded Contract Value (\$ equivalen t)	Awarded Contract Value (INR)	Recruitment Method	Advertisemen t Date (quarter/year)	Date of ADB Approval of Contract Award	Comments	

## E. Non-ADB Financing

The following table lists goods, works, nonconsulting, and consulting services contracts over the life of the project, financed by non-ADB sources.

Goods, Works, and Non-Consulting and Consulting Services									
General Description	Estimated Value (\$)	Estimated Value (INR)	Estimated Number of Contracts	Procurement Method	Comments				
Statutory Auditing (till year ended 31 March 2021)	6,700	500,000	1	LCS as per Govt of HP procedure	Finacial evaluation under process				